

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT			1. CONTRACT ID CODE J	PAGE OF PAGES 1 4
2. AMENDMENT/MODIFICATION NO. 0005	3. EFFECTIVE DATE 13-May-2016	4. REQUISITION/PURCHASE REQ. NO.		5. PROJECT NO.(If applicable)
6. ISSUED BY NAVFAC NORTHWEST 1101 TAUTOG CIRCLE SILVERDALE WA 98315-1101	CODE N44255	7. ADMINISTERED BY (If other than item 6) See Item 6		
8. NAME AND ADDRESS OF CONTRACTOR (No., Street, County, State and Zip Code)		X	9A. AMENDMENT OF SOLICITATION NO. N44255-16-R-7002	
		X	9B. DATED (SEE ITEM 11) 04-Apr-2016	
			10A. MOD. OF CONTRACT/ORDER NO.	
			10B. DATED (SEE ITEM 13)	
CODE	FACILITY CODE			
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS				
<input checked="" type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offer <input type="checkbox"/> is extended, <input checked="" type="checkbox"/> is not extended. Offer must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.				
12. ACCOUNTING AND APPROPRIATION DATA (If required)				
13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.				
A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.				
B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(B).				
C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:				
D. OTHER (Specify type of modification and authority)				
E. IMPORTANT: Contractor <input type="checkbox"/> is not, <input type="checkbox"/> is required to sign this document and return _____ copies to the issuing office.				
14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.) Subject: P-431 Drydock 6 Modernization and Utility Site Improvements, Naval Base Kitsap, Bremerton, WA. The description of this amendment begins on page 2				
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.				
15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)		
		TEL:	EMAIL:	
15B. CONTRACTOR/OFFEROR _____ (Signature of person authorized to sign)	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA BY _____ (Signature of Contracting Officer)		16C. DATE SIGNED 13-May-2016

SECTION SF 30 BLOCK 14 CONTINUATION PAGE

SUMMARY OF CHANGES

SECTION SF 30 - BLOCK 14 CONTINUATION PAGE

The following have been added by full text:

AMENDMENT 0005**The following Pre-Proposal Inquiries were received in response to the solicitation:**

PPI 0037

PPI 018 requested that the Government extend the contract completion duration from 400 calendar days to 850 calendar days. The Government response was to not revise the contract completion duration.

We have communicated with multiple electrical vendors and been advised that the electrical procurement on the project will take 9 months from the time approved submittals are received. The remaining contract time to install the electrical substations and switchgear is not achievable and does not even address the time needed for commissioning. Two electrical subcontractors that have extensive experience working in the shipyard are both in a position to decline from bidding under the current scenario.

We are currently developing a detailed construction schedule for our estimate and are 180 activities into that process. The schedule clearly indicates that the 400 calendar day contract time is unachievable. Please reconsider the decision not to adjust the contract completion time as this will bear directly on our decision of whether to propose on this project or not and may result in the Government receiving few if any proposals for the work.

Government Response:

See amendment change to construction schedule.

The following changes have been made to the solicitation:

The contract completion date has changed from 400 days after date of contract award to 460 days after date of contract award.

SECTION 00010 - SOLICITATION CONTRACT FORM

The contractor period of performance end date has increased by 60 days from 400 days to 460 days.

DELIVERIES AND PERFORMANCE

The following Delivery Schedule item for CLIN 0001 has been changed from:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
400 dys. ADC	1	N/A FOB: Destination	

To:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
460 dys. ADC	1	N/A FOB: Destination	

The following Delivery Schedule item for CLIN 0002 has been changed from:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
400 dys. ADC	1	N/A FOB: Destination	

To:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
460 dys. ADC	1	N/A FOB: Destination	

The following Delivery Schedule item for CLIN 0003 has been changed from:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
400 dys. ADC	1	N/A FOB: Destination	

To:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
460 dys. ADC	1	N/A FOB: Destination	

The following Delivery Schedule item for CLIN 0004 has been changed from:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
400 dys. ADC	1	N/A FOB: Destination	

To:

DELIVERY DATE	QUANTITY	SHIP TO ADDRESS	UIC
460 dys. ADC	1	N/A FOB: Destination	

SECTION 00700 - CONTRACT CLAUSES

The following have been modified:

52.211-10 COMMENCEMENT, PROSECUTION, AND COMPLETION OF WORK (APR 1984)

The Contractor shall be required to (a) commence work under this contract within **15** calendar days after the date the Contractor receives award, (b) prosecute the work diligently, and (c) complete the entire work ready for use not later than **460 calendar days from award**.

*The Contracting Officer shall specify either a number of days after the date the contractor receives the notice to proceed, or a calendar date.

(End of clause)

(End of Summary of Changes)